

# **Asbestos Assessment**

St. Marguerite d'Youville 20 Bonaparte Way, Hamilton, Ontario

Prepared for:

# Hamilton-Wentworth Catholic District School Board

90 Mulberry Street Hamilton, Ontario, L8N 3R9

December 30, 2021

Pinchin File: 286533.001



#### **Asbestos Assessment**

St. Marguerite d'Youville, 20 Bonaparte Way, Hamilton, Ontario Hamilton-Wentworth Catholic District School Board

Issued to:	Hamilton-Wentworth Catholic District	
	School Board	
Issued on:	December 30, 2021	
Pinchin File:	286533.001	
Issuing Office:	6-875 Main Street West, Suite 200,	Hamilton-Wentworth
	Hamilton, ON, L8S 4P9	Catholic District School Board
Primary Contact:	Michael Maiorana, Senior Project	Believing, Achieving, Serving

Author:

Matthew P. Gibbs Senior Project Technologist 289.925.6907 mgibbs@pinchin.com

Manager, 289.678.0697 mmaiorana@pinchin.com

Reviewer:

Leslie Heywood, BEngMgt Project Manager 289.237.4294 <u>heywood@pinchin.com</u>



#### **EXECUTIVE SUMMARY**

Hamilton-Wentworth Catholic District School Board (Client) retained Pinchin Ltd. (Pinchin) to conduct an asbestos building materials assessment at the subject building.

The objectives of the assessment were to document the locations of asbestos building materials, evaluate their condition and develop corrective action plans as required for the purposes of long term management.

#### **Summary of Recommendations**

The following is a summary of significant recommendations; refer to the body of the report for detailed recommendations:

- Review and update the asbestos record for the site on an annual basis.
- Perform a pre-construction assessment and remove all ACM prior to alteration or maintenance work if ACM may be disturbed by the work.
- Sample any presumed ACM prior to alteration or maintenance work if presumed ACM may be disturbed by the work.

This Executive Summary is subject to the same standard limitations as contained in the report and must be read in conjunction with the entire report.



### TABLE OF CONTENTS

1.0	INTRO	DUCTION AND SCOPE	. 1				
	1.1	Scope of Assessment	. 1				
2.0	BACK	GROUND INFORMATION	. 1				
	2.1	Building Year of Construction	. 1				
3.0	FINDI	NGS	. 1				
	3.1 3.2	Presumed Asbestos Materials Confirmed Non-Asbestos Materials	2				
4.0	RECO	MMENDATIONS	3				
	4.1 4.2	General On-going Management and Maintenance	3 4				
5.0	TERM	S AND LIMITATIONS	. 4				
6.0	REFERENCES4						

## APPENDICES

APPENDIX I	Asbestos Analytical Certificates
APPENDIX II	Location List
APPENDIX III	Summary Report
APPENDIX IV	All Data Report
APPENDIX V	Drawings



#### 1.0 INTRODUCTION AND SCOPE

Hamilton-Wentworth Catholic District School Board (Client) retained Pinchin Ltd. (Pinchin) to review and update the asbestos building materials assessment for St. Marguerite d'Youville located at 20 Bonaparte Way, Hamilton, Ontario.

The original assessment was performed by Matthew Gibbs, Senior Project Technologist on July 13, 2018. This report has been updated based on review of asbestos management records from the Client. There are no changes to report.

The objectives of the assessment were to document the locations of asbestos building materials, evaluate their condition and develop corrective action plans as required. This assessment is only to be used for the purposes of long term management and routine maintenance. The results of this assessment are not to be used for construction, renovation, demolition or project tendering purposes.

#### 1.1 Scope of Assessment

The assessment was performed to establish the location and type of asbestos building materials incorporated in the structure and its finishes. The assessed area consisted of all parts of the building where asbestos-containing materials were previously identified. Refer to the Asbestos Building Materials Assessment Methodology report and Annex A dated 2018, Pinchin File 224334, for the methodology used during the assessment.

#### 2.0 BACKGROUND INFORMATION

#### 2.1 Building Year of Construction

Item	Details
Year of Construction	1995

#### 3.0 FINDINGS

The following section summarizes the findings of the assessment and provides a general description of the asbestos materials identified. For details on quantities, assessment, sample numbers, friability, condition, and locations of asbestos materials; refer to the Summary Report and All Data Report in Appendix III and IV.



#### 3.1 **Presumed Asbestos Materials**

A number of materials which might contain asbestos were not sampled during this assessment due to limitations in scope and methodology. Where present, these materials are assumed to contain asbestos until otherwise proven by sampling and analysis. Materials presumed to contain asbestos include:

Material	Friability
Elevator and lift brakes	Non-friable
Mechanical gaskets	Non-friable

#### 3.2 Confirmed Non-Asbestos Materials

The following building materials were determined to be non-asbestos based on the date of construction of the building (1995).

Material and Application	Asbestos Type/Friability	Photo
Pipes are either uninsulated or insulated with non-asbestos fibreglass or elastomeric insulation (Armaflex).	None	
Ducts are either uninsulated or insulated with non-asbestos fibreglass (foil-faced).	None	
Mechanical equipment is either uninsulated or insulated with non- asbestos fibreglass.	None	
All ceiling tiles are presumed to be non- asbestos based on the date of manufacture determined from the date stamp applied to the top of the tiles and the age of the materials determined from the age of the building.	None	



St. Marguerite d'Youville, 20 Bonaparte Way, Hamilton, Ontario Hamilton-Wentworth Catholic District School Board

Material and Application	Asbestos Type/Friability	Photo
Asbestos in drywall joint compound was banned in Canada in 1980. The building was constructed after 1986 (1980 plus a reasonable non-compliance period based on our experience) and the drywall joint compound is assumed to contain no asbestos.	None	
Vinyl floor tiles and mastic were presumed to be non-asbestos based on historical knowledge of the date of installation.	None	
Exterior and interior caulking [window frames, door frames, expansion joints, and flashings] does not contain asbestos.	None	
Rain water leaders were observed to be cast iron.	None	

#### 4.0 **RECOMMENDATIONS**

#### 4.1 General

Perform a detailed intrusive assessment prior to building renovation or demolition operations. The assessment should include destructive testing (i.e. coring and/or removal of building finishes and



components), and sampling of other hazardous materials (lead, mercury, PCBs, mould, etc.) and materials not tested in this study (e.g. Presumed Asbestos Containing Materials).

#### 4.2 On-going Management and Maintenance

The following recommendations are made regarding on-going management and maintenance work involving the asbestos materials identified.

#### 4.2.1 Asbestos

Update the asbestos record on an annual basis.

Sample presumed ACM prior to alteration or maintenance work if the presumed ACM may be disturbed by the work.

#### 5.0 TERMS AND LIMITATIONS

This work was performed subject to the Terms and Limitations presented or referenced in the proposal for this project.

Information provided by Pinchin is intended for Client use only. Pinchin will not provide results or information to any party unless disclosure by Pinchin is required by law. Any use by a third party of reports or documents authored by Pinchin or any reliance by a third party on or decisions made by a third party based on the findings described in said documents, is the sole responsibility of such third parties. Pinchin accepts no responsibility for damages suffered by any third party as a result of decisions made or actions conducted. No other warranties are implied or expressed.

#### 6.0 **REFERENCES**

The following legislation and documents were referenced in completing the assessment and this report:

- Asbestos on Construction Projects and in Buildings and Repair Operations, Ontario Regulation 278/05.
- 2. Designated Substances, Ontario Regulation 490/09.

J:\286000s\0286533.000 HWCDSB,Various2021Projects,ASB,CONS\0286533.001 HWCDSB,AllFacilities,2021,ASB,REASSMT\Deliverables\2018 Updates\St. Marguerite d'Youville\Report\286533.001 St. Marguerite d'Youville ACM Assessment Report HWCDSB December 30 2021.docx

Template: Master Report for Asbestos Assessment, Haz, March 27, 2018

APPENDIX I Asbestos Analytical Certificates Asbestos bulk sampling was not performed based on the date of construction (1995)

APPENDIX II Location List



### LOCATIONS LIST



Client:Hami Wentworth District Sch	Catholic Site: 20 Bonapart	e Way,	Building Youville	Name: St Margueritte D	Surveyor: TBD Survey Date:		
Location No.	Name or Description	ft <sup>2</sup>	Floor No.		Notes		
1001	Entire Building 0						

APPENDIX III Summary Report



#### ASBESTOS SUMMARY REPORT



#### Client: Hamilton-Wentworth Catholic District Sch

Site: 20 Bonaparte Way, Hamilton, ON

Building Name: St Margueritte D Youville

Surveyor: Matt Gibbs			Survey Date: 2018-07-13		Re-Assessment:	
System	Asbestos	Friable	ACM Materials	Locations where ACM materials are present - Location(Room Number)	Recommended Actions	Quantity
C - Ceiling	No	No				
	ĺ	Yes				
D - Duct	No	No				
	ĺ	Yes				
F - Floor	No	No				
	Ĩ	Yes				
М -	No	No				
Mechanical Equipment		Yes				
O - Other	No	No				
	Í	Yes				
P - Piping	Yes	No				
	Ī	No	Gasket	1001	?	
S - Structure	No	No				
		Yes				
W - Wall	No	No				
		Yes				

APPENDIX IV All Data Report



#### ALL DATA REPORT



<b>Client: Hamiltor</b>	Client: Hamilton-Wentworth Catholic District Sch Site: Elementary					Building Name: St Margueritte D Youville									
Location: #1001 Surveyor: Matt	. : Entire Building Gibbs	Floor: Survey Date: 2018-0	)7-13			oom # easse		Surveyor	:			Area (s Last R	sqft): 0 e-Assessment:		
				ASE	BESTO	S									
System	Component	Material	ltem	Covering	A*	V*	AP*	Good	Fair	Poor	Unit	Sample	Asbestos Type	Amount	Hazard
Ceiling		Ceiling Tiles (lay-in)	ALL		С	Y		75			%	V0000	Non-Asbestos		None
Ceiling		Drywall and joint compound	ALL		С	Y		25			%	V0000	Non-Asbestos		None
Duct		Fibreglass	ALL		С	Ν						V0000	Non-Asbestos		None
Floor		Vinyl Floor Tile and Mastic	ALL		Α	Y		75				V0000	Non-Asbestos		None
Floor		Ceramic Tiles	ALL		Α	Y		25			%	V0000	Non-Asbestos		None
Mechanical Equipment	All	Fibreglass	ALL		В	Y						V0000	Non-Asbestos		None
Other	Drain	Metal	ALL		С	Ν						V0000	Non-Asbestos		None
Piping	All	Fibreglass	ALL		С	N						V0000	Non-Asbestos		None
Piping	All	Not Insulated	ALL		С	N						V0000	Non-Asbestos		None
Piping		Gasket			D	N						V9500	Presumed Asbestos		Presumed Asbestos(NF)
Structure	All	Metal	ALL		С	Ν						V0000	Non-Asbestos		None
Wall		Masonry	ALL		А	Y		75			%	V0000	Non-Asbestos		None
Wall		Drywall and joint compound	ALL		Α	Y		25			%	V0000	Non-Asbestos		None



#### ALL DATA REPORT



# Legend:

Sample	Sample number			Other	
S####	Sample collected.	SF	Square feet	SVM	Suspect Visible Mould
V####	Material is visually identified to be identical to S####	LF	Linear feet	Α	Access
V0000	Known non hazardous material.	EA	Each	v	Visible
V9000	Material is visually identified to contain hazardous material.	%	Percentage	AP	Air Plenum
V9500	Material is presumed to contain hazardous material.			F	Friable material.
				NF	Non Friable material.

#### Access

- A Accessible to all building occupants
- B Accessible to maintenance and operations staff without a ladder
- C Accessible to maintenance and operations staff with a ladder. Also rarely entered,
- locked areas.
- D Not normally accessible or without demolition


#### Condition

Good No visible damage or deterioration


Fair Minor, repairable damage, cracking or deterioration.


Poor Irreparable damage or deterioration with exposed and missing material.

APPENDIX V Drawings











PINC	HIN
905-577-6206	www.pinchin.com
LEGEND:	
X LOCATION NUMBE	R
ASBESTOS BULK S	SAMPLE
ASBESTOS-CONTAINING	G MATERIALS:
CLIENT:	
	e
2	2
Hamilton-W Catholic District	
Believing, Achier	
LOCATION:	
ST. MARGUERITE 20 BONAPAR	
HAMILTON, C	
TITLE:	
ASBESTOS AS	SESSMENT
FLOOR LE	
DATE:	PROJECT # :
SEPTEMEBER 2018	224334 DRAWING:
J.M.B.	
CHECKED BY:	
M.P.G.	2 OF 2
SCALE: NTS	